



SWMS Title:	Working at H	ng at Heights			Description	of Task / Activity:		Working at Heights	Working at Heights			
Partner Site:	All Partner Si	tes										
Qualifications	Required		Training R	Require	d to Complete Work			Related WHS Legislat	ion			
Refer to <u>HR-PO-13 Licenses &amp; Memberships Policy</u>			Completion of City Team Member Induction Refer to <u>HR-MN-007 Safety and Compliance Training Catalogue</u> Refer to <u>HR-MN-008 Technical Training Catalogue</u>					Refer to <u>HSEQ-FM-020 Compliance Obligation Register</u>				
Plant/Equipm	Plant/Equipment Required—Mobile or Static		Plant/Equipment Maintenance Checks Required					In the event of an Emergency				
Portable electrical tools and equipment.  Portable hand tools.  Ladder.  PPE.  Warning Barricades.  Elevated Work Platform.  Fall Restraint Safety Harness Kit (if applicable).		Portable electrical tools and safety equipment to display current test tag.  Conduct visual inspection on all portable plant and equipment items prior to use and confirm in serviceable condition.  Complete EWP pre start operational familiarisation checklist prior to use.					Refer to site emergency response plan. Call 000 for Police, Fire or Ambulance.					
Developed / Reviewed by: George Covino			Dat	ate	30/07/2021	Approved by:	Pau	ıl Nichols	Date:	30/07/2021		

			Mini	mum Required I	PPE (Personal P	rotective Equip	nent)					
								TY		7 db		
$\boxtimes$	$\boxtimes$		$\boxtimes$					$\boxtimes$	$\boxtimes$		$\boxtimes$	

SEQUENCE/TASK DESCRIPTION  List the tasks required to perform the activity in the sequence they are carried out.	HAZARDS/RISKS What can harm you—Hazards? What can happen—Risks?	RISK LEVEL	RISK CONTROL MEASURES  List the control measures required to eliminate or minimise the risk of injury and detail how the control measures will be put in place.	NEW RISK LEVEL	ACTION BY: Person Responsible
General Working     Requirements	Nil		<ul> <li>Sign in to site.</li> <li>Notify site/store management that work will be taking place in the area.</li> <li>Discussion to be carried out before work commences to ensure all team members have appropriate PPE in serviceable condition.</li> <li>Review weather conditions prior to work commencing and determine if it is safe to proceed.</li> </ul>		City Team Members(s)





SEQUENCE/TASK DESCRIPTION	HAZARDS/RISKS	RISK	RISK CONTROL MEASURES	NEW	ACTION BY:
List the tasks required to perform the	What can harm you—Hazards?	LEVEL	List the control measures required to eliminate or minimise the risk of injury and detail how the	RISK	Person Responsible
activity in the sequence they are carried	What can happen—Risks?		control measures will be put in place.	LEVEL	
out.					
			<ul> <li>If solar array fitted on site, refer to Site Solar Array Layout Map and</li> </ul>		
			identify restricted access areas.		
			<ul> <li>Roof and Ceiling Space Work Permit is to be completed prior to the</li> </ul>		
			commencement of any work that requires access onto the roof / ceiling		
			space. Permit also required when accessing Coles sites fitted with a solar		
			photovoltaic (PV) system.		
			F ( / -/		
			Special Note:		
			If the access methods used control the risks of falls from heights such as		
			the use of plant platforms, access ladders, handrails and designated		
			walkways a permit is not required to be completed.		
			, ,,, p		
			Applicable to Coles Distribution Centres Only:		
			An EWP and Scaffold Work Permit shall be completed if using an EWP		
			(includes Scissor Lift) or if the erection and use of scaffold is required.		
			Ensure correct manual handling techniques are used e.g. lift with back		
			straight and knees bent.		
			<ul> <li>Ensure distances to be travelled are minimised.</li> </ul>		
	Manual Handling		<ul> <li>Barricade and isolate work area to prevent unauthorised access. Special</li> </ul>		
2. Set up work area	Strain / Crush Injury	13	consideration is to be given to appropriately protecting work areas when	6	
·	Lacerations		work is to be performed on sites where children are present.	_	City Team
Move tools and equipment to	Material	Med	<ul> <li>When working with knifes or sharp objects cut resistant gloves to be</li> </ul>	Low	Member /s
site	Weight and size of object	(C3)	worn.	(B2)	
	Pedestrian and motorised traffic		<ul> <li>Hi/Vis safety vests to be worn when working in loading dock and motor</li> </ul>		
	reacstrian and motorised traine		vehicle trafficable areas.		
			Hi/Vis safety vests to be worn at all times in Coles Express sites.		
			<ul> <li>Hi/Vis safety vests to be worn at all times in Coles Distribution Centres.</li> </ul>		
		14		4	
2 Outdoor work	Exposure to UV radiation causing		<ul> <li>Use of appropriate UV protection i.e. sunscreen, sunglasses and broad-</li> </ul>	-	City Team
3. Outdoor work	sunburn and skin disorders	High	brimmed hat	Low	Members (s)
		(B4)		(C1)	. ,





SEQUENCE/TASK DESCRIPTION List the tasks required to perform the activity in the sequence they are carried	HAZARDS/RISKS What can harm you—Hazards? What can happen—Risks?	RISK LEVEL	RISK CONTROL MEASURES  List the control measures required to eliminate or minimise the risk of injury and detail how the control measures will be put in place.	NEW RISK LEVEL	ACTION BY: Person Responsible
4. Accessing elevated areas (roof, platform, structures, etc) via ladders, steps or stairways	**Barricade a No Go Zone below the access point to prevent unauthorised access to the work area  **Do not access in inclement weather conditions**  **Portable ladders should only be used for access or short duration, light duty tasks**  **Portable ladders should not be used to work at heights greater than 6m estrained to prevent ladder slip or movement**  **Ealling objects possibly injuring persons below**  **High objects possibly injuring persons below**  **High objects movement**  **Ladders must extend at least 2 rungs (1m) above the exit landing when climbing ladders, 3 points of contact must be maintained at all times**  **All tools and accessories must be secured appropriately so they cannot drop or be blown off roof.**		5 Low (B2)	City Team Members (s)	
5. Manual handling of equipment	<ul> <li>Slips / trips causing injury</li> <li>Fall from height causing serious injury or death</li> <li>Falling objects possibly injuring persons below</li> </ul>	18 High (C4)	<ul> <li>Barricade a No Go Zone below the area of manual handling to prevent unauthorised access to the work area</li> <li>Avoid manual handling of equipment in inclement weather conditions</li> <li>Workers to be fully protected from accessing beyond the fall edge</li> <li>Avoid manual handling of equipment by hoisting</li> <li>Preference should be given to crane lift or mechanical hoisting devices</li> </ul>	5 Low (B2)	City Team Members (s)
6. Use of personal fall protection for safety whilst performing work above 2m	<ul> <li>Slips / trips causing injury</li> <li>Fall from height causing serious</li> <li>injury or death</li> </ul>	18 High (C4)	<ul> <li>Only trained/competent personnel to work at heights</li> <li>Personal fall protection equipment is only to be used as a work positioning system – i.e. fall-restraint (no access beyond fall edge)</li> <li>CITY team members are NOT to use individual fall-arrest systems</li> <li>Do not use equipment if out of date or damaged</li> <li>Rope line lanyard slack to be kept to a minimum</li> </ul>	5 Low (B2)	City Team Members (s)
7. Working on low pitched roof (under 15°) within 2m of a fall edge	<ul> <li>Slips / trips causing injury</li> <li>Fall from height causing serious injury or death</li> <li>Falling objects possibly injuring persons below</li> </ul>	18 High (C4)	<ul> <li>Only trained/competent personnel to work at heights</li> <li>Barricade a No Go Zone below the access point to prevent unauthorised access to the work area</li> <li>Do not access in inclement weather conditions</li> <li>Provide suitable fall protection to prevent access beyond the fall edge</li> <li>Skylights / brittle roofs to be barricaded or suitable protective overlay provided</li> <li>All tools and accessories must be secured appropriately so they cannot drop or be blown off roof.</li> </ul>	5 Low (B2)	City Team Members (s)





SEQUENCE/TASK DESCRIPTION  List the tasks required to perform the activity in the sequence they are carried out.	HAZARDS/RISKS What can harm you—Hazards? What can happen—Risks?	RISK LEVEL	RISK CONTROL MEASURES  List the control measures required to eliminate or minimise the risk of injury and detail how the control measures will be put in place.	NEW RISK LEVEL	ACTION BY: Person Responsible
8. Working on steeper pitched roof (greater than 15°)	<ul> <li>Side roll at any point on the roof resulting in fall from height causing serious injury or death</li> <li>Slips / trips causing injury</li> <li>Falling objects possibly injuring persons below</li> </ul>	21 Ext (D4)	<ul> <li>Only trained/competent personnel to work at heights</li> <li>Barricade a No Go Zone below the access point to prevent unauthorised access to the work area</li> <li>Do not access in inclement weather conditions</li> <li>Provide suitable fall protection to prevent rolling or sliding off roof</li> <li>If anchor / static line system is used, operator must maintain 100% attachment at all times – i.e. connected to the system and working in restraint at all times</li> <li>Skylights / brittle roofs to be barricaded or suitable protective overlay provided</li> <li>All tools and accessories must be secured appropriately so they cannot drop or be blown off roof.</li> </ul>	5 Low (B2)	City Team Members (s)
9. Working on an elevated object inside a building or structure	<ul> <li>Slips / trips causing injury</li> <li>Fall from height causing serious injury or death</li> <li>Collision with surroundings or object below</li> <li>Falling objects possibly injuring persons below</li> </ul>	18 High (C4)	<ul> <li>Barricade a No Go Zone below the access point to prevent unauthorised access to the work area</li> <li>Provide suitable protection to ensure workers are protected from colliding with their surroundings or objects lower down</li> <li>All tools and accessories must be secured appropriately so they cannot drop.</li> </ul>	5 Low (B2)	City Team Members (s)





#### **Induction Statement**


•	tivities/tasks for which I have been engaged on
dance with this Safe Work Method Statement.	
Signature	Date
Signature	Date





#### **Instructions on How to Complete a SWMS:**

- 1. Break the job/task down into steps.
- 2. Identify the 'Safety Hazards' associated with each step.
- 3. Use the 'Risk Matrix' to determine the risk of each hazard occurring with no controls in place and record the risk score.
- 4. Consider and document 'Control Measures' used to control the risk, use the 'Hierarchy of Control' to ensure all possible controls have been reviewed, document and record new risk score.
- 5. SWMS developed or reviewed onsite must be approved and signed by the Store Manager or Delegate prior to any works commencing.



#### RISK ASSESSMENT PROCESS Step 1 Step 2 Probability CONSEQUENCE PERSON **ASSETS ENVIRONMENT Minor Near Under \$500 Damage and Minimal** No Damage Miss **Productivity Disruption.** First Aid \$500–1000 Damage and/or Slight Minor Damage **Treatment Production Disruption.** Injury MTI or \$1000-5000 Damage and/or Reversible Short Term **Production Disruption** Long Term \$5000-10,000 Damage and/or **Serious Damage Project Contingency Plan Required.** Fatality, More than \$10,000 Damage and/or Permanent **Major Damage** Certain Large Reorganisation of Project.

**Risk Matrix** 

Step 3 Calculate Risk	:				
		Conse	quence		
Likelihood	1	2	3	4	5
Α	1	3	6	10	15
	Low	Low	Low	Medium	High
В	2	5	9	14	19
	Low	Low	Medium	High	Extreme
С	4	8	13	18	22
	Low	Medium	Medium	High	Extreme
D	7	12	17	21	24
	Low	Medium	High	Extreme	Extreme
E	11	16	20	23	25
	Medium	High	Extreme	Extreme	Extreme